

STATUS OF COMPLETED KVS PROJECTS
As on 01.01.2011

Sl. No.	Name of work	Value (Rs.in Lac)		Mob.Adv. by NVS (amt.& dt.)	Date of start	TDC	Total fund released including Mob.Adv. (Rs.in Lac)	Physical progress in % and Amt.in Lac	Exp.incurred including CA & contingencies (Rs.in Lac)	Amt.due from NVS (Rs.in Lac)	Name of the agency with empanelment no.	Description of work allotted to the agency	Value awarded to the agency (Rs.in Lac)	Balance value of work (Rs.in Lac)	Reasons for delay
		AA & ES (amount & date)	RPE (amount & date)												
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
Patna															
1	Const.of Bio-Tech Lab at KV Kankarbagh, Patna	25.54					24.00	100% 25.54	25.54	1.54	M/s Rishav Enterprises E/BHR/PAT/C/C/080006	Const.of Bio Tech Lab	23.27		
2	Dev.of playground & storm water drain at KV Kankarbagh	32.48					28.00	100% 32.48	32.48	4.48	M/s Rishav Enterprises E/BHR/PAT/C/C/080006	Dev.of playground & const.of storm water drain	29.53		
3	Const.of computer lab at KV Kankarbagh	19.94					10.00	100% 19.94	19.94	9.94	M/s Rishav Enterprises E/BHR/PAT/C/C/080006	Const.of computer lab	17.94		
4	Const.of computer lab at KV Bailey Road, Patna	21.54					19.00	100% 21.54	21.54	2.54	M/s Rishav Enterprises E/BHR/PAT/C/C/080006	Const.of computer lab	19.85		
5	Const.of Addl computer lab (3rd) at KV Bailey Road, Patna	14.66					10.00	100% 14.66	14.66	4.66	M/s Rishav Enterprises E/BHR/PAT/C/C/080006	Const.of Addl computer lab (3rd)	13.43		
6	Installation of Air conditioner at KV R.O.Patna	13.18					10.00	100% 13.18	13.18	3.18	M/s Amit Enterprises E/BHR/PAT/L/C/080044	Installation of Air conditioner	11.98		
7	Const.of computer lab (1st) at KV Jawahar Nagar	17.66					17.00	100% 17.66	17.66	0.66	M/s Rishav Enterprises E/BHR/PAT/C/C/080006	Const.of computer lab (1st)	16.04		
8	Dev.works at KV Jawahar Nagar	49.94					45.00	100% 49.94	49.94	4.94	M/s Rishav Enterprises E/BHR/PAT/C/C/080006	Dev.of playground, storm water drain, toilet block for boys & girls, const.of cycle stand & canteen bldg	45.40		
9	Spl repair & maint.of main school bldg at KV Chakradharpur	30.76					28.00	100% 30.76	30.76	2.76	M/s Rishav Enterprises E/BHR/PAT/C/C/080006	Spl repair & maint.of main school bldg	27.96		
10	Const.of computer lab at KV Katihar	40.49					39.78	100% 40.49	40.49	0.71	M/s Young Engineer E/BHR/PAT/C/B/080021	Const.of 2 nos.of computer lab	36.81		
11	Dev.works at KV Khagaria	50.93					45.00	100% 50.93	50.93	5.93	M/s Young Engineer E/BHR/PAT/C/B/080021	Dev.of playground, const. of storm water drain, basket ball, badminton court & paver block flooring near stage	46.30		
12	Modification of computer lab at KV Mughalsarai, U.P.	2.22					2.00	100% 2.22	2.22	0.22	M/s Young Engineer E/BHR/PAT/C/B/080021	Modification of computer lab	2.01		
13	Const.of SQ at KV Mokamaghat	223.84					210.00	100% 223.84	223.84	13.84	M/s Ashok Kumar E/BHR/PAT/C/C/088843	Const.of 17 unit SQ	204.10		
14	Renovation work at KV Mokamaghat	19.87					18.00	100% 19.87	19.87	1.87	M/s Jai Biswas Const. E/BHR/PAT/C/B/080033	Renovation work of main school (civil work), re - electrification of wiring & other works of main	18.06		

Sl. No.	Name of work	Value (Rs.in Lac)		Mob.Adv. by NVS (amt.& dt.)	Date of start	TDC	Total fund released including Mob.Adv. (Rs.in Lac)	Physical progress in % and Amt.in Lac	Exp.incurred including CA & contingencies (Rs.in Lac)	Amt.due from NVS (Rs.in Lac)	Name of the agency with empanelment no.	Description of work allotted to the agency	Value awarded to the agency (Rs.in Lac)	Balance value of work (Rs.in Lac)	Reasons for delay	
		AA & ES (amount & date)	RPE (amount & date)													
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	
15	Renovation work at KV Gaya No.1	64.07					60.00	100% 64.07	64.07	4.07	M/s Jai Biswas Const. E/BHR/PAT/C/B/080033	school bldg Renovation of main school bldg (civil work), re-electrification of writing & other works of main school bldg	58.24			
16	Dev.works at KV Gomoh	36.92					26.25	100% 36.92	36.92	10.67	M/s Bagu Const. E/BEL/C/B/033009	Dev.of playground area, basket ball & badminton court	33.57			
17	Dev.works at KV No.3 at BS City	59.65					40.00	100% 59.65	59.65	19.65	M/s Bagu Const. E/BEL/C/B/033009	Dev.of playground area, const.of basket ball, badminton court & stage	54.23			
S	Total Patna	723.69					632.03		723.69	91.66			658.72	0.00		
Hyderabad																
1	Dev.works at KV CRPF Hyd	14.11 13.01.03			10.03.03	10.05.03	14.00	100% 14.77	14.77	0.77	M/s Mohan Const.	Dev.works	12.41			
2	Const.of skating rink at KV Hakkipet	40.19 14.08.08			15.09.08	30.10.08	40.25	100% 40.25	40.25	0.00	M/s Keshu Const. E/AP/HYD/C/B/050004	Const.of skating rink	36.45			
3	Addition/alteration of school bldg at KV 1 Golconda	19.30 16.03.08			17.04.09	16.09.09	24.02	100% 24.02	24.02	0.00	M/s RBV & Associates E/AP/HYD/C/B/050010	Addition/alteration of school bldg	17.56			
4	Addl accomodation at KV Eddumailaram	86.37 23.10.07	103.09 29.08.09		10.11.08	09.11.09	106.60	100% 106.60	106.60	0.00	M/s RBV & Associates E/AP/HYD/C/B/050010	Addl accomodation	93.72			
5	Conversion of SQ from Ty-I to Ty-II & other works at KV Gachibowli	6.35 10.02.09	7.49 09.07.09		May 09	Sep 09	6.35	100% 8.00	8.00	1.65	M/s Babakrupa Developers & Builders E/AP/HYD/C/C/050015	Conversion of SQ from Ty-I to II & other works	6.80			
6	Spl repair works at KV Picket	4.00			11.12.09	15.02.10	4.00	100% 4.00	4.00	0.00	M/s Babakrupa Developers & Builders E/AP/HYD/C/C/050015	Spl repairs to internal & external works	3.64			
7	Conversion of SQ from Ty-I to Ty-II at KV No.2 Vijayawada	2.80 02.08.08	2.80 04.12.09		16.01.10	15.06.10	2.80	100% 2.80	2.80	0.00	M/s RBV & Associates E/AP/HYD/C/B/050010	Conversion of SQ from Ty-I to II	22.87			
8	Addition/alteration of SQ at KV No.2 Vijayawada	2.76 21.10.08	3.87 04.12.09		16.01.10	15.06.10	3.50	100% 4.00	4.00	0.50	M/s RBV & Associates E/AP/HYD/C/B/050010	Addition/alteration of SQ				
9	Addition/alteration of school bldg at KV No.2 Vijayawada	12.10 21.10.08	17.80 04.12.09		16.01.10	15.06.10	15.00	100% 18.00	18.00	3.00	M/s RBV & Associates E/AP/HYD/C/B/050010	Addition/alteration of school bldg				
10	Const.of School bldg & SQ at KV Khammam	650.81	782.40 18.11.08		04.12.08	03.02.10	770.00	100.00% 860.00	860.00	90.00	M/s R.R.Associates E/AP/HYD/C/A/050025	(i) Const.of school bldg (ii) Const.of SQ, dev. works & electrical works	504.19 227.10	0.00	Deviation in works. Delay due to non release of funds timely.	
11	Spl repairs to School Bldg & SQ at KV AFA Hyd	25.25 14.09.09			10.12.09	09.05.10	25.00	100% 25.00	25.00	0.00	M/s Keshu Const. E/AP/HYD/C/B/050004	Spl repairs to school bldg & SQ	22.95			
12	Campus dev.works of SQ & school bldg at KV Gulbarga	51.50 24.11.09			10.02.10	09.06.10	51.00	100% 51.00	51.00	0.00	M/s Keshu Const. E/AP/HYD/C/B/050004	Campus dev.works of SQ & school bldg	46.25			

Sl. No.	Name of work	Value (Rs.in Lac)		Mob.Adv. by NVS (amt.& dt.)	Date of start	TDC	Total fund released including Mob.Adv. (Rs.in Lac)	Physical progress in % and Amt.in Lac	Exp.incurred including CA & contingencies (Rs.in Lac)	Amt.due from NVS (Rs.in Lac)	Name of the agency with empanelment no.	Description of work allotted to the agency	Value awarded to the agency (Rs.in Lac)	Balance value of work (Rs.in Lac)	Reasons for delay
		AA & ES (amount & date)	RPE (amount & date)												
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
13	Const.of basket ball court at KV Gulbarga	6.96			05.01.10	20.02.10	5.00	100% 6.00	6.00	1.00	M/s Keshu Const. E/AP/HYD/C/B/050004	Const.of basket ball court	6.19		
14	Addl accomodation at KV Bolaram	117.94 21.08.09	114.70 20.11.09		10.02.10	09.02.11	110.00	100.00% 114.00	114.00	4.00	M/s Keshu Const. E/AP/HYD/C/B/050025	Addl accomodation to upgrade school bldg of C' type	103.02	0.00	
Total Hyderabad		177.28					1177.52		1278.44	100.92			1103.15	0.00	
Vizag 1	KV Vizianagaram	689.11 20.01.09	704.47 4.12.09	-	28.02.09	27.08.10	620.36	100.00%	704.47	84.11	ABI Engineering Contractors, Vijayawada E/AP/HYD/C/B/0500024	School Building, BW, Campus dev. & allied work	658.39	0.00	
Total Vizag		689.11					620.36		704.47	84.11			658.39	0.00	
Karnataka 1	Addl 12 classrooms for KV at MEG Centre, Bangalore	144.52 10.06.08	119.54 18.12.08	NA	14.05.09	13.08.10	105.00	100% 119.00	105.00	15.00	M.C.Chinnappa E/KNTA/BANG/C/C/010003	Addl classrooms	108.91	0.00	Completed
2	Add accomodation for KV at ASC Center	147.60 08.09.08	179.35 24.10.08	NA	15.05.09	14.07.10	140.00	100% 180.00	140.00	40.00	Sreedevi Const. E/KNTA/BANG/C/A/010010	Addl accomodation	161.59	0.00	Completed
3	Dev.of playground work at KV Raichur	53.36 18.02.09	66.83 24.09.09	NA	27.10.09	26.10.10	60.00	100% 70.00	60.00	7.00	Everest Const. E/KNTA/BANG/C/B/010021	Dev.of playground levelling, const.of Basket ball court	62.46	0.00	
4	KVS R.O.Bangalore	7.62	7.62	NA	02.06.10	01.12.10	7.62	100% 7.62	7.62	0.00	M.C.Chinnappa E/KNTA/BANG/C/C/010003	Cement concrete pavement & scooter shed	6.92	0.00	
5	Repair & renovation at KV MEG Centre	5.62 28.6.10	5.62 28.6.10	NA	3.8.10	2.10.10	5.62	100% 5.62	5.62	0.00	M.C.Chinnappa E/KNTA/BANG/C/C/010003	Repair/renovation of toilet blocks	5.25	0.00	
6	Addl 6 classrooms for KV at MEG Centre	53.17 31.12.09	53.17 31.12.09	NA	28.02.10	27.08.10	30.00	100% 50.00	30.00	23.00	M.C.Chinnappa E/KNTA/BANG/C/C/010003	Const.of Addl 6 classrooms	48.00	0.00	
Total Karnataka		411.89	432.13				348.24		348.24	85.00			393.13	0.00	
Grand Total		2001.97					2778.15		3054.84	361.69			2813.39	0.00	