

**STATUS OF ONGOING KVS PROJECTS**  
As on 01.01.2011

Sl. No.	Name of work	Value (Rs.in Lac)		Mob.Adv. by NVS (amt. & dt.)	Date of start	TDC	Total fund released including Mob.Adv. (Rs.in Lac)	Physical progress in % and Amt.in Lac	Exp.incurred including CA & contingencies (Rs.in Lac)	Amt.due from KVS (Rs.in Lac)	Name of the agency with empanelment no.	Description of work allotted to the agency	Value awarded to the agency (Rs.in Lac)	Balance value of work (Rs.in Lac)	Reasons for delay
		AA & ES (amount & date)	RPE (amount & date)												
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
<b>Chennai</b>															
1	Const.of School bldg & SQ at KV Dharmapuri	777.68 13.7.09	878.54 04.09.09	NA	05.10.09	05.04.11	510.00	75% 660.00	660.00	150.00	M/s Gayatri Const. E/TN/CH/C/B/090035	Pkg-I	816.39	202.59	Progress hampered due to non-availability of fund -do-
											M/s Harrine Associates E/TN/CH/C/B/090012	Pkg-II			
2	Addl classroom at KV No.2, Trichy	322.67 20.04.10		NA	30.06.10	31.12.11	60.00	61% 200.00	200.00	140.00	M/s Harrine Associates E/TN/CH/C/B/090012	Adll classroom	291.96	105.96	-do-
3	KV No.2 Pondicherry	362.86			22.09.11	21.09.11	20.00	23% 85.00	85.00	65.00	M/s Gayatri Const. E/TN/CH/C/B/090035	Adll classroom	329.86	250.81	-do-
<b>Total Chennai</b>		<b>1463.21</b>					<b>590.00</b>	<b>945.00</b>	<b>945.00</b>	<b>355.00</b>			<b>1438.21</b>	<b>559.36</b>	
<b>Karnataka</b>															
1	Providing, flooring & plastering for KV 2 Jalahalli, B'lore	72.09 04.12.09	72.09 04.12.09		10.02.10	09.02.11	45.00	80% 45.00	45.00	25.00	Sreedevi Const. E/KNTA/BANG/C/A/010010	Providing flooring and plastering	65.06	35.00	Work in progress
2	KV Bagalkot	597.92 02.09.09	717.83 25.02.10		20.04.10	19.07.11	105.00	21% 155.00	180.00	40.00	Everest Const E/KNTA/BANG/C/B/010021	Const.of A1 school bldg including internal electrical & the Fire protection system works	455.83	597.00	Work in progress
											Everest Const E/KNTA/BANG/C/B/010021	Const.of SQ & Dev.works	215.02		
3	KV 3 Belgaum	611.81 30.07.08		5.00	Yet to start	NA	5.00	0.20%	1.60	0.00	Yet to award	NA	NA	NA	Yet to start
4	CW for KV ASC centre, B'lore	14.48 29.04.10		NA	Yet to start		10.00				Yet to award	NA	NA	NA	S for const. of CW on 24.12.10 Tendering is under process.
<b>Total Karnataka</b>		<b>#NAME?</b>					<b>165.00</b>		<b>226.60</b>	<b>65.00</b>			<b>735.91</b>	<b>632.00</b>	
<b>Patna</b>															
1	Spl repair & maint.of main School Bldg at KV Jawahar Nagar, Dist Sitamarhi	67.40			24.07.09	15.12.10	60.00	97% 65.37	65.37	5.37	M/s Rishav Enterprises E/BHR/PAT/C/C/080006	Spl repair & maint of main school bldg	61.32	2.03	
2	SQ at KV Chakradharpur	153.00			03.09.08	31.08.10	85.00	72% 110.16	110.16	25.16	M/s Rishav Enterprises E/BHR/PAT/C/C/080006	Const.of 20 unit Ty-IV SQ	140.00	42.84	
3	BW & Storm water drain at KV Chakradharpur	82.19			18.09.09	18.03.10	70.00	97% 79.72	79.72	9.72	M/s Rishav Enterprises E/BHR/PAT/C/C/080006	Const.of BW & Storm water drain	74.72	2.47	
4	Development works at KV Chakradharpur	54.87			01.07.10	31.01.11	20.00	70% 38.40	38.40	18.40	M/s Rishav Enterprises E/BHR/PAT/C/C/080006	Dev.of school bldg & SQ area & basket ball area	49.53	16.47	
5	SQ at KV Katihar	234.25			15.05.09	31.01.11	210.00	98% 229.56	229.56	4.96	M/s Young Engineer E/BHR/PAT/C/B/080021	Const.of 20 nos SQ	212.00	4.69	

Sl. No.	Name of work	Value (Rs.in Lac)		Mob.Adv. by NVS (amt. & dt.)	Date of start	TDC	Total fund released including Mob.Adv. (Rs.in Lac)	Physical progress in % and Amt.in Lac	Exp.incurred including CA & contingencies (Rs.in Lac)	Amt.due from KVS (Rs.in Lac)	Name of the agency with empanelment no.	Description of work allotted to the agency	Value awarded to the agency (Rs.in Lac)	Balance value of work (Rs.in Lac)	Reasons for delay
		AA & ES (amount & date)	RPE (amount & date)												
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
6	Const.of Activity, Resource Room etc at KV Katihar	292.90			15.06.10	31.12.11	5.00	30% 87.87	87.87	82.87	M/s Young Engineer E/BHR/PAT/C/B/080021	Const.of Activity, Resource Room & Addl	266.27	205.03	
7	SQ at KV Mughalsarai	124.83			05.10.09	30.09.10	95.00	80% 99.86	99.86	4.86	M/s Young Engineer E/BHR/PAT/C/B/080021	Const.of 16 nos.SQ	113.48	24.97	
8	Dev.works at KV Mughalsarai	47.49			01.07.10	31.01.11	20.00	65% 30.86	30.86	10.86	M/s Young Engineer E/BHR/PAT/C/B/080021	Dev.of playground area & earth filling, basket ball area etc	42.82	16.63	
9	SQ at KV Jamalpur, Dist. Munger	289.20			30.09.09	28.02.11	85.00	57% 164.84	164.84	79.84	M/s Gopal Prasad Bhagat E/BHR/PAT/C/D/0800045	Const.of 21 units SQ & allied work	262.91	124.36	
10	Spl repair & maintenance of main school bldg at KV Gomoh	57.87			23.08.10	22.02.11	20.00	60% 34.72	34.72	14.72	M/s Bagu Const. E/BEL/C/B/033009	Spl repair & maint.of main school bldg	52.61	23.15	
11	Dev.of playground etc at KV Chopan	35.68			23.08.10	22.02.11	20.00	47% 16.77	16.77	-3.23	M/s S.S.Const. E/BHR/SSRM/B/C/040002	Dev.of playground area, const of sport facility	32.40	18.91	
<b>Total Patna</b>		<b>1439.68</b>					<b>690.00</b>		<b>958.13</b>	<b>253.53</b>			<b>1308.06</b>	<b>481.55</b>	
<b>Hyderabad</b>															
1	Addition/alteration of school bldg & SQ at KV Gachibowli	44.01 19.12.08	48.31 22.10.09		May 09	Sep 09	46.00	100.00% 48.30	48.30	2.30	M/s Masters Const. E/AP/HYD/C/B/050009	Addition/alteration of school bldg & SQ	45.15	0.00	Work stopped by school authorities during exams
2	Const.of 'A' type school bldg & SQ at KV Kadappa	632.55	832.27 24.08.09		08.10.09	07.12.10	190.00	39.66% 330.00	330.00	140.00	M/s Sriakashmi Const. E/AP/HYD/C/B/050026	(i) Const.of school bldg (ii) Const.of SQ, dev.  works & electrical works	568.72 209.10	502.27	Delay in release of funds from KVS
3	Addl accomodation at KV Suryalanka	66.18 04.12.09	65.10 10.09.10		10.10.10	9.6.10	5.00	67.59% 44.00	44.00	39.00	M/s Masters Const. E/AP/HYD/C/B/050009	Const of Addl accomodation	59.18	21.10	
5	Campus dev works at KV Bolaram	74.76			29.01.10	28.02.11	20.00	60.20% 45.00	45.00	25.00	M/s Kesha Const. E/AP/HYD/C/B/050025	Campus dev works	68.09	29.76	
6	KV2 Golconda, Hyd	128.34 (on PAR)	128.34 20.12.10											128.34	Detailed drgs & estimate submitted to KVS for approval
7	Const.of school bldg at KV Mahboobnagar	669.92 07.07.10	704.40 20.2.10											704.40	Detailed drgs & estimate submitted to KVS for approval
8	Special repair works at KV Bolaram	21.42 11.11.10			05.01.11	04.04.11	10.00	23.34% 5.00	5.00		M/s. Kesha Constn E/AP/HYD/C/B/ 50025	Special repair works at KV Bolaram	19.46	16.42	
9	Providing & Laying paver blocks in the assembly area of KV AFS Hakkim pet	10.86	11.56 07.12.10		23.12.10	05.02.11	10.00	23.34% 5.00	5.00		M/s. Kesha Constn E/AP/HYD/C/B/ 50025	Special repair works at KV Bolaram	19.46	16.42	
10	Providing & Laying paver blocks in the	6.14	6.6 27.12.10		05.01.11	19.02.11	5.00	15.15% 1.00	1.00		M/s. RBV & Associates E/AP/HYD/C/B/ 50010	Providing & laying paver blocks in the assembly area of	6.17	5.6	

Sl. No.	Name of work	Value (Rs.in Lac)		Mob.Adv. by NVS (amt. & dt.)	Date of start	TDC	Total fund released including Mob.Adv. (Rs.in Lac)	Physical progress in % and Amt.in Lac	Exp.incurred including CA & contingencies (Rs.in Lac)	Amt.due from KVS (Rs.in Lac)	Name of the agency with empanelment no.	Description of work allotted to the agency	Value awarded to the agency (Rs.in Lac)	Balance value of work (Rs.in Lac)	Reasons for delay
		AA & ES (amount & date)	RPE (amount & date)												
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
11	assembly area of KV Kurnools Development of sports facilities at KV Kurnool	5.21 03.12.10			05.01.11	04.03.11	5.21				M/s. RBV & Associates E/AP/HYD/C/B/ 50010	KV Kurnool Development of sports facilities at KV Kurnool	4.71	5.21	
<b>Total Hyderabad</b>		<b>1659.39</b>					<b>291.21</b>		<b>478.30</b>	<b>206.30</b>			<b>1000.04</b>	<b>1429.52</b>	
<b>BBSR</b> 1	KV Bhadrak	1568.43 (Estimate submitted)													AA & ES is awaited from KVS/HQ
<b>Total BBSR</b>															
<b>Grand Total</b>		<b>#NAME?</b>					<b>#NAME?</b>		<b>#NAME?</b>	<b>#NAME?</b>			<b>#NAME?</b>	<b>#NAME?</b>	